



Town of Ashland, Massachusetts

Department of Public Works
20 Ponderosa Road, 01721-1191

Doug Small, DPW Director, Ext. 7941
Rajitha Purimetla, Engineering, Ext. 7961
Roy M. Correia, General Foreman, Ext. 7964

Phone (508) 881-0120
Fax (508) 881-0112

June 18, 2018

Mr. Adam Wolfrey
Centerline Communications
95 Ryan Drive, Suite #1
Raynham, MA 02767

Re: Design Approval – Cedar Street Water Tank (Sprint)

Dear Mr. Wolfrey:


Please consider this letter as approval for your design for the Sprint Wireless upgrade on the Cedar Street water storage tank based on the drawings submitted to the Town of Ashland on June 15, 2018. The Project Title is "DO MACRO UPGRADE". The drawings submitted are dated June 14, 2018. This is the fourth revision of the drawings. The address of the Cedar Street Water Tank is 396 Cedar Street in Ashland.

This letter of acceptance is based on a letter from Haley and Ward Inc. dated June 15, 2018, stating that Centerline Communications has successfully addressed all concerns for the Structural Peer Review. Please see the attached referenced letter.

In order to proceed with this project, you must obtain approval from all of the necessary Ashland regulatory boards. After such approval takes place, it is the Department of Public Work's intent to provide you with a Notice to Proceed.

Please contact Town Planner, Sheila Page, for the next step in this permitting process. You can reach her at (508) 532-7927.

Sincerely,


Doug Small
Director of Public Works

Cc: SPAGE, Town Planner
DPW Staff
GEldridge, Haley and Ward

Attachment: Sprint-Cedar Tank Upgrade Structural Peer Review by Haley and Ward, 6/15/18

June 15, 2018

Via E-Mail

Mr. Adam Wolfrey
Centerline Communications
95 Ryan Drive, Suite #1
Raynham, MA 02767

Re: Sprint-Cedar Tank Upgrade Structural Peer Review

Dear Mr. Wolfrey:

We are writing this letter to report our peer review findings for the Sprint Wireless upgrade on the Cedar Street water storage tank. The work general includes removal of three (3) antennae, adding three (3) new antennae, and six (6) new remote radio heads on existing mounts. The drawings were revised to reflect the discussion during our June 15, 2018 meeting with the Town of Ashland. We reviewed the revisions and they address our concerns as noted below.

1. A note was added to the drawing requiring testing of the existing stud welds prior to the installation of new equipment. The note indicates if 3 to 4 out of the total 8 studs on any single mount are found to be detached or more than 2 studs of the total 4 vertical aligned studs fail on any single mount then an additional mount shall be added. If 5 or more of the total 8 studs per mount fail the testing, the mount shall be removed and new studs installed.
2. The drawings were revised with a note requiring the proposed beam supports to the tank roof knuckle installed prior to additional equipment installation on the tank masts.

At this time, we will inform the Town that the peer review has been completed and all of our concerns related to the design have been addressed. Please review and you have any questions, please do not hesitate to contact our office.

Very truly yours,
HALEY AND WARD, INC.

Gregory Eldridge

Digitally signed by Gregory Eldridge
DN: cn=Gregory Eldridge, o=Haley and Ward, Inc.,
ou, email=geldridge@haleyward.com, c=US
Date: 2018.06.15 15:18:55 -0400

Gregory J. Eldridge, P.E.
Vice President

Cc: Doug Small, Dan Mauer & Rajitha Purimetla

J:\Ashland\351 Sprint on Cedar Tank upgrade 2017\Letters\351-008 peer review approval.doc